BRUHAT BANGALORE

Name of Work: Augmentation of water supply throught borewell, network of pipeline and ground water recharge ... Division(PACKAGE ...

Kenchenhalli,Ananthapura,Doddabettahalli and Chikkabettahalli village limits in Ward No 02,03 of Yelahanka

Sl No	Description of Work	Unit	Executed Qty	Stage of Work	May-22 / Jun-22
1	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0	Nos	27.00	Completed	
2	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casing pipes,	m	1350.00	Completed	
3	50-100.00m	m	1350.00	Completed	
4	100-150.00m	m	1500.00	Completed	
5	150-200.0m	m	1500.00	Completed	
6	200-250.00m	m	1500.00	Completed	
7	250-300.00m	m	1500.00	Completed	
8	300-350.00m	m	959.00	Completed	
9	Re Drilling of Borewells	m	300.00	Completed	

AE-02

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No	Description of Work				
		m	1648.00	Completed	
10	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic	Each	8385.00	Completed	
11	Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM and testing complete as per specifications.	Rmtr	156.00	Completed	
12	Providing 250mm dia PVC Pipe	Mtr	17627.00	Completed	
13	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming toIS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990.	Nos	28.00	Completed	
14	Texmo, Atalanta, Suguna, CRI KIRLOSKER AND other equipment pumps 15.00 HP/11KW(30 Stage)	Nos	29.00	Completed	
15	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check	Each	29.00	Completed	
16	Supplying and Fixing 20"x20"x2.5"polished wood board made up not less than 15mm thick plank with front plank one end providing for olding at other end fixing the same to the valve using tapered bolts and nuts,	m	847.00	Completed	
17	Supplying of 1.1 KV LT UG cable having aluminium condutor PVC insulated shethed, EXTREDED INNER SHEATHRD galvnised steel,stirp (2CX 10Sqm.mm wire armoured) confirming IS 3975;1990(no.of strip indicated i GTP) AND extruded PVC outer sheathing armoured cable IS 1554 part 1;1998 and confirming to GTP of group.A.4 Core 16Sqmm.P No.40/ I No.6.4.4 (4 core 16 Sqmm)	Mtr	847.00	Completed	
18	Labour charges for laying of 1.1 K.V class UG cable, in existing trench GI Pipe / stoneware pipe /on wall/on poles as required In existing trencg/duct 6 Sqmm to 16 Sqmm)	Each	29.00	Completed	
19	Supplying and fixing of procelin fuse channel with e on existing wooden / panel using necessary nuts, bolts and washers , 63 Amps				

AE

ASSOCIATES BANGALORE

AE-02

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	Description of Work	Unit			
			26.00	Completed	
30	Supplying fully automatic star-delta starter unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired after fixing to the existing wooden board for motor.Above 12.5 HP upto 25 HP	Nos	32.96	Completed	
32	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. a) 40mm Jelly	Cum	32.96	Completed	
33	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. b) 20mm Jelly	Cum	32.96	Completed	
34	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. c) Coarse Sand	Cum	32.96	Completed	
35	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. d) Fine Sand	Cum	32.96	Completed	
36	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. e) 12.5mm chips	Cum	257.50	Completed	
E1	Providing and laying reinforced cement concrete pipe NP2 for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of materials, labour, HOM complete as per specifications, curing complete as per specifications. 900mm dia	m	1.00	Completed	
E2	Texmo, Atalanta, Suguna, CRI KIRLOSKER AND other equipment pumps 15.00 HP/11KW(30 Stage)	Unit	271.00	Completed	
E3	KSRB13-9 : Providing and fixing to wall, ceiling and floor high density polyethylene pipes 6.00 kgf/sq.cm working pressure of outside diameter raising mains & exposed distribution pipes with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM and testing complete as per specifications. 40mm dia	m		Completed	

= Planned %

= Executed %

AE-02

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Bangalore